
CO Environmental Quality

CONVENTIONAL SEPTIC SYSTEMS APPLICATION PACKAGE FOR PERMIT TO CONSTRUCT

WATER QUALITY DIVISION

WYOMING



Source: NSFS, 2000

Wyoming Water Quality Rules and Regulations, Chapter 25

December 2015

Introduction

The following package is to assist you in submitting a completed application for a properly designed small wastewater treatment and disposal system. It is designed **only** for a conventional system (septic tank and leachfield) with a wastewater flow of less than 2,000 gallons per day. It has been prepared under the direction of James Brough, P.E. # 10414, a registered professional engineer employed by the Wyoming Department of Environmental Quality, Water Quality Division. A signed and sealed copy is maintained on file at the Lander offices of DEQ.

Using the information in this design package and accurately completing the necessary forms for the chosen system should ensure that the design will comply with the minimum requirements of the Wyoming Water Quality Rules and Regulations, Chapter 25.

This package is for a standard trench or bed type disposal system, using either pipe or chambers. If the seasonal high groundwater, bedrock, or impervious clay layer is within four feet of the bottom of the proposed leachfield, then a mounded, partially mounded, non-discharging pond, or evapotranspiration system may be required. Since these types of facilities are more difficult to design and construct, this package does NOT provide guidance in the design of non-conventional disposal systems. Please contact your district engineer if you propose to use a non-conventional system.

Table of Contents

Permit to Construct Application	3
Ownership & Location	4 – 5
System Design Flow	6
Percolation Test Instructions	7 – 8
Percolation Test Data Sheet	9
Site Suitability	10 – 11
Site Plan	12 – 13
Components	14
Septic Design Worksheet	15

Wyoming Water Quality A	nnlication Form				WQD US	E ONLV
Wyoming Water Quality Application Form Permit to Construct Small Wastewater System				App.		CONLY
Conventional Septic System with Leachfield less than 2,000 gallons per day only.					110	
Not to be used for mound, ev	Da	te				
For non-conventional system,	•		,			
For systems exceeding 2,000	_		jection			
Control Program at 307-777-7	781 or refer to:					
http://deq.wyoming.gov/wqd	/underground-injection	on-control/				
Complete attached package	and submit to app	ropriate office:				
DEQ/ Water Quality Division	DEQ/Water Qualit	y Division	DEQ/Water	-		
200 W. 17th St 4th Floor	510 Meadowview	Drive	152 North		reet, Suit	e 100
Cheyenne, WY 82002	Lander, WY		Casper, WY (307) 473-			
(307) 777-7781	(307) 332-3144		(307) 473-	3403		
Please see: https://gis.deq.wyom	ing.gov/maps/www_di	stricts/index.html to loca	ate nearest o	office.		
Name of Project:						
wante of Project.						
Description of Project:						
	County:					
	¼¼ Section		Section			
Location:	Township		Range			
	Subdivision Name					
	Lot and Block					
=		he applicable Wyoming	Statues and	Regulation	ons and t	o allow the
	bed in this application.	5				
Real Estate Owner		Engineer/Geologist (re	equired for a	ii comme	rciai syst	ems)
Sign Above		Sign Above				
Printed Name:		Printed Name:				
Title:		Title:				
Mailing Address		Mailing Address				
City, State		City, State				
Zip		Zip				
Phone Number		Phone Number				
Email		Email		T		
		WY P.E.#		WY P.G.	#	

PROPERTY INFORMATION AND INSTALLER

	County					
	Physical Address					
	Size	feet by	feet	OR	acres	
	Type of Building					
E						
PROPERTY		(single family dwel	ling, mo	obile home	e, commercial, etc	.)
4	Water Source					
	Check one	☐ Private well☐ Cistern		SEO Wel	l Number	
			Well			(name)
		Municipal _				_ (name)
Is the	septic system in co	mpliance with a cou	ınty ap	proved pla	t?Yes _	No
Attac	h the legal description	on of property (from	Sales	Contract or	· Deed)	
Attac	ir the legal description	on broberty (nom	Jaics	Jonitiact Or	Deed	
1 - 41-1						NI -
Is this	s a replacement sep	tic tank and/or leac			Yes	No
	Name	tic tank and/or leac				No
		tic tank and/or leac				No
	Name	tic tank and/or leac				No
INSTALLER sique	Name Mailing Address	tic tank and/or lead				No
STALLER	Name Mailing Address City, State	tic tank and/or lead				No
INSTALLER	Name Mailing Address City, State Phone Email	tic tank and/or leac				No
INSTALLER	Name Mailing Address City, State Phone	tic tank and/or lead				No
INSTALLER	Name Mailing Address City, State Phone Email	tic tank and/or lead				No
INSTALLER	Name Mailing Address City, State Phone Email	tic tank and/or lead				No
INSTALLER	Name Mailing Address City, State Phone Email	tic tank and/or lead				No
INSTALLER	Name Mailing Address City, State Phone Email	tic tank and/or lead				No

Attach copy of legal description

SYSTEM DESIGN AND CONFIGURATION

ONE	Permanent Structure (single family residence)		number of bedrooms x 150 gallons per day per bedroom = gallons per day			
PLEASE CHECK ONE	Mobile (check		3 bed	bedrooms = 35 rooms = 500 ga rooms = 650 ga		ау
PLEA	Non-res	sidential	Refer to Cha another shee	•	. (show calculati	ons – use
I	DESIGN FL	ow	(from above))		Box 1
PERCOLATION RATE mpi				ation test resul	ts – Page 8)	
	Perc. Rate	Loading Rate	Perc. Rate	Loading Rate		Loading Rate
	1 - 5	0.80	16	0.50	30-31	0.39
	<u>6</u>	0.75	<u></u>	0.49	32-33	0.38
PLEASE CHECK ONE	<u>~</u> 7	0.71	<u></u>	0.48	34- 35	0.37
) X	8	0.68	<u>)</u> 19	0.47	36- 38	0.36
 H	<u> </u>	0.65	<u></u>	0.46	39 - 41	0.35
ECI	10	0.63	2 1	0.45	42- 44	0.34
AS	11	0.60	22 - 23	0.44	0 45 - 47	0.33
PLE	<u>12</u>	0.57	<u></u>	0.43	48 - 52	0.32
	<u></u>	0.55	<u></u>	0.42	S3 - 56	0.31
	<u> </u>	0.54	<u>26 - 27</u>	0.41	<u></u>	0.30
	() 15	0.52	<u>28 - 29</u>	0.40		
LOADING RATE gpd/ft ²		(from above	chart)		Box 2	
LEACHFIELD SIZING		Design flow ((green box 1) /	Loading rate (re	d box 2) =	
	sq. ft.					
						Вох 3
			(from above)			


Percolation Tests

In order for a septic system to perform properly, the wastewater needs to be effectively treated by the soil and percolate or travel through the soil in a reasonable amount of time to be appropriately treated.

PERCOLATION TEST PROCEDURE INSTRUCTIONS

- 1. Location of Percolation Test Holes The percolation (perc) test holes shall be spaced uniformly over the proposed soil absorption (leachfield) site. A **minimum of three (3) test holes** are required. More than 3 can be used if desired.
- 2. Test Hole Preparation Test holes that are **4 to 12 inches** in diameter shall be dug or bored to the proposed depth of the leach field (typical depths are **30 to 40 inches**). The side walls shall be vertical and a natural soil surface (one which is not smeared from digging) shall be exposed by scraping the sides and bottom of the test hole with a sharp pointed instrument. Any loose material shall be removed from the test hole and several inches of course sand or gravel placed in the bottom of the test hole in order to prevent scouring and sealing before the water is poured in.
- 3. Presoaking **PRESOAKING IS ABSOLUTELY REQUIRED** in order to get valid percolation test results. The purpose of presoaking is to have the water conditions in the soil reach a stable condition similar to that which exists during continual wastewater application in a leachfield. The minimum time of presoaking varies with soil type and presoaking instructions are usually sufficient to establish the proper soil moisture conditions.
 - a. Sandy or loose soils Fill the test hole to within several inches of the top and allow it to seep away. Fill the hole a 2nd and 3rd time and let the water seep away. If the water continues to all seep away in ten (10) minutes or less, this indicates that the soil is excessively permeable and the site is unsuitable for a standard subsurface disposal system. In this case, special requirements are needed and you'll need to contact your County Official.
 - b. Other suitable soils If the soil is suitable for a standard subsurface leachfield, then the test holes should be presoaked for at least 4 hours. Maintain at least 12 inches of water in the test holes for at least 4 hours, then allow the soil to swell for 12 hours (overnight is good) before starting the actual perc test measurements.
- 4. Percolation Rate Measurements Start the test by filling each test hole with approximately **12 to 18 inches** of water. Let the soil re-hydrate for about 15 minutes and then refill to 12 to 18 inches deep. Next, decide on a time interval for your test. Time intervals of **IO or 15 minutes** are typical. Once decided, the time interval must remain constant throughout the test so that it can be determined when the water level drop rate has stabilized. Measure the initial water level (from a fixed reference point such as a flat board across the top of the hole) in each hole and record on the first line for each hole in the test data table. After each water level measurement, calculate the water level drop from the previous measurement and record in the test data table. Continue the test until the water

level drop rate has stabilized; i.e. - **3 consecutive equal drop rates** within 1/8 inch of each other. Please note that some test holes may take longer than others to stabilize. The test should be continued at each test hole until each drop rate stabilizes. Also please note, a minimum of **6 inches** of water should be maintained in the test hole. If the level drops below 6 inches, some additional water should be added between time intervals. If water level drops fluctuate, use the final of 6 intervals for calculations.



Side view of a typical percolation test. Yardstick is lowered to the surface of the water after each time interval. Time interval and measurement are noted and recorded. When measuring use the reference point as a guide.

PERCOLATION TEST DATA

Performed by:	Test Date:	
INTERVAL: The water levels were r	measured every	_ minutes.
Holes were pre-soaked for	(time).	

			Γ			_					г .	
	Hole	e #1 	Hole	e #2	Hole	e #3	Hole	e #4	Hole	#5	Hole	± #6
Depth of Hole												
Elasped Time	Water Level	Drop inches										
Time Interval												
Final Drop												
Perc Rate												

To calculate perc rate:

Perc Rate (minutes per inch): Time Interval (minutes) / Final Drop (in inches)

Example: 10min. divided by 2 1/8" = 10/2.125 = 4.70 minutes/one inch of drop HELPFUL CONVERSIONS:

1/8 = .125, 1/4 = .25, 3/8 = .375, 1/2 = .5, 5/8 = .625, 3/4 = .75, 7/8 = .875

ABSORTION SYSTEM DESIGN PERCOLATION RATE: If 3-5 holes were tested, use the slowest (highest number) rate from all of the holes tested. If 6 or more were tested, use the average rate.

SITE SUITABILITY

The owner must be aware of the depth of the impermeable soil layer, the seasonally high groundwater level, and slope when considering the septic system location.

Please check off the following and complete as indicated:

	Was an excavation conducted within the proposed location of the leachfield?	Yes	No
	Was bottom of the excavation at least <u>4 feet below</u> the bottom of the proposed leachfield?	Yes	No
Excavation	Was a color photograph taken of the excavation, showing a tape measure? If so, please submit photograph with application.	Yes	No
Ехса	Depth of Excavation?		
	Who conducted the excavation?		
	Date excavation was conducted?		
ayer	Was a rock layer observed?	Yes	No
ple La	If yes, at what depth below ground surface?		
Impermeable Layer	Was a clay layer observed?	Yes	No
<u>m</u>	If yes, at what depth below ground surface?		
er	Was groundwater present in the excavation?	Yes	No
dwat	If so, at what depth below ground surface?		
easonal High Groundwater	Did the soil have a mottled color (which can be indicative of groundwater)?	Yes	No
l High	If so, at what depth below ground surface?		
sasona	Was the soil stained a dark color or was a salt/alkali layer encountered?	Yes	No
Š	If so, at what depth below ground surface?		
	What is the estimated slope of the proposed leachfield area?		
þe	How far away is the nearest break in slope (such as the side of a hill)?		
Slope	How far away is the nearest drainage ditch or surface water body, such as a river, pond, creek, etc.?		
	Was a color photograph taken of the proposed leachfield area?	Yes	No


Attach a color photograph of the excavation and proposed location of the leachfield.

SITE PLAN DRAWING

Provide a sketch of your site, showing the following (check off those items included on your site plan):

Property lines		Leachfield
All buildings		Replacement leachfield
Surface water (ditch, creek, pond,		Slope of land (drawn as an arrow
etc.)		indicating general slope direction)
Water lines		North arrow
All wells within 200 feet		Access road to house or driveway
Septic tank		

Example site plan:



Your septic system MUST have the following minimum separation distances:

From		To Septic Tank	To Leachfield
	Wells	50 feet	100 feet
	Open waterways	50 feet	50 feet
	Potable water lines	25 feet	25 feet
	Building foundation without	5 feet	10 feet
	foundation drain	J leet	10 1661
	Building foundation with a	5 feet	25 feet
	foundation drain	J leet	23 1661
	Break in slope	15 feet	15 feet
	Property line	10 feet	10 feet
	Septic tank	Not applicable	10 feet

Attach a site plan.

COMPONENTS

	Is the septic tank on the app	proved list?	Yes	No
		Manufacturer:		
	If yes, provide the following:	Model:		
	Tollowing.	Size:		
X	If no, provide the	Size of tank		
SEPTIC TANK	following AND Complete septic tank design	Number of compartments		
)T(worksheet:	Tank material		
SEI	For a 4-bedroom (or smalle or more?	r) house, is the tank size 1,000 gallons	Yes	No
	For homes greater than 4 b additional capacity of 250 g	Yes	No	
	Estimated depth of backfill			
	Is the tank equipped with a ground surface from each of	6-inch cleanout that extends to the compartment of the tank?	Yes	No
	What is the piping material	from the house to the septic tank?		
	What is the pipe size?			
	Is the pipe from the house	to the septic tank in a straight line?	Yes	No
	If no, will cleanout ports be greater than 22.5 degrees?	installed at any alignment change This is required.	Yes	No
G	Is the pipe from the house feet?	to the septic tank greater than 100	Yes	No
PIPING	If yes, will cleanout ports be	Yes	No	
В	Is there a cleanout port just (encouraged, not required)	_	Yes	No
	Does the piping have a min a 4-inch pipe?	imum slope of ¼ inch per foot (2%) for	Yes	No
	Is there a distribution box of	on the effluent piping?	Yes	No
	Are flow dividers installed of	on the effluent piping?	Yes	No
	Are all leachfield trenches I	ess than 100 feet? This is required.	Yes	No
	Are you using a pipe trench IMPORTANT: Complete		Yes	No
LEACHFIELD DESIGN	Are you using a pipe bed sy	stem?	Yes	 No
ACHFIE DESIGN	IMPORTANT: Complete Are you using a chamber to			
EAC	IMPORTANT: Complete	Part C	Yes	No
_	Are you using a chamber be IMPORTANT: Complete	-	Yes	No

SEPTIC TANK DESIGN WORKSHEET

(To be completed ONLY if tank is not on approved list)

Material:			
Inside Dimensions (in inc	ches)		
Length	Width	Height	
Liquid Depth		Air Space	
Operating Capacity = (Le	ength * Width*Liquid D	epth)/231 =	Gallons
Fill in all blue boxes belo	W.		
Actual Depth 1 ft. Min. Cover tual distance ove liquid level liquid depth 1 ft. Min. Cover Inlet liquid depth	Must	Actual Water Depth (Must be 4' to 8	Manhole 20" minimum opening Outlet Outlet in the
	U	H W H W H W H W H W .	U W A W W b.

6. Clean-outs extending from each compartment to the surface with a minimum diameter of 6 inches must be provided. The access openings may be extended to the ground surface by use of a manway in lieu of a clean-out riser. All openings must be capped.